



Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP103
Drawing: C10172.TP_1
Date: 21/10/2021





Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP104
Drawing: C10172.TP_1
Date: 21/10/2021





Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP105
Drawing: C10172.TP_1
Date: 21/10/2021





Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP106
Drawing: C10172.TP_1
Date: 21/10/2021





Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP107
Drawing: C10172.TP_1
Date: 21/10/2021







Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP108
Drawing: C10172.TP_1
Date: 21/10/2021






	Project:	Oxfordshire	
	Project No.:	C10172	
Geotechnical		Engineer:	JM
Colour Chart		Location No.:	TP109
		Depth:	1.25m
		Date:	17/10/21
10 20 30 40			

Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP109
Drawing: C10172.TP_1
Date: 21/10/2021





Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP110
Drawing: C10172.TP_1
Date: 21/10/2021





Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP111
Drawing: C10172.TP_1
Date: 21/10/2021





Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP112
Drawing: C10172.TP_1
Date: 21/10/2021





Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP113
Drawing: C10172.TP_1
Date: 21/10/2021






Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP114
Drawing: C10172.TP_1
Date: 21/10/2021







Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP115
Drawing: C10172.TP_1
Date: 21/10/2021







Contract: Oxfordshire
 Contract No.: C10172
 Client: BWB Consulting Ltd

Title: TP116
 Drawing: C10172.TP_1
 Date: 21/10/2021





Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP117
Drawing: C10172.TP_1
Date: 21/10/2021






Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP118
Drawing: C10172.TP_1
Date: 21/10/2021





Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP119
Drawing: C10172.TP_1
Date: 21/10/2021





Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP120
Drawing: C10172.TP_1
Date: 21/10/2021





Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP121
Drawing: C10172.TP_1
Date: 21/10/2021





Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP122
Drawing: C10172.TP_1
Date: 21/10/2021





Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP123
Drawing: C10172.TP_1
Date: 21/10/2021





Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP124
Drawing: C10172.TP_1
Date: 21/10/2021





Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP125
Drawing: C10172.TP_1
Date: 21/10/2021





Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP126
Drawing: C10172.TP_1
Date: 21/10/2021





Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP127
Drawing: C10172.TP_1
Date: 21/10/2021





Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP128
Drawing: C10172.TP_1
Date: 21/10/2021





Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP129
Drawing: C10172.TP_1
Date: 21/10/2021





Contract: Oxfordshire
 Contract No.: C10172
 Client: BWB Consulting Ltd

Title: TP130
 Drawing: C10172.TP_1
 Date: 21/10/2021





Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP131
Drawing: C10172.TP_1
Date: 21/10/2021





Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP132
Drawing: C10172.TP_1
Date: 21/10/2021





Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP133
Drawing: C10172.TP_1
Date: 21/10/2021





Contract: Oxfordshire
 Contract No.: C10172
 Client: BWB Consulting Ltd

Title: TP134
 Drawing: C10172.TP_1
 Date: 21/10/2021





Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP135
Drawing: C10172.TP_1
Date: 21/10/2021





Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP136
Drawing: C10172.TP_1
Date: 21/10/2021





Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP137
Drawing: C10172.TP_1
Date: 21/10/2021





Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP138
Drawing: C10172.TP_1
Date: 21/10/2021





Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP139
Drawing: C10172.TP_1
Date: 21/10/2021






Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP140
Drawing: C10172.TP_1
Date: 21/10/2021





Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP141
Drawing: C10172.TP_1
Date: 21/10/2021





Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP142
Drawing: C10172.TP_1
Date: 21/10/2021





Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP143
Drawing: C10172.TP_1
Date: 21/10/2021





Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP144
Drawing: C10172.TP_1
Date: 21/10/2021





Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP145
Drawing: C10172.TP_1
Date: 21/10/2021






Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP146
Drawing: C10172.TP_1
Date: 21/10/2021






Contract: Oxfordshire
 Contract No.: C10172
 Client: BWB Consulting Ltd

Title: TP147
 Drawing: C10172.TP_1
 Date: 21/10/2021





Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP148
Drawing: C10172.TP_1
Date: 21/10/2021





Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP149
Drawing: C10172.TP_1
Date: 21/10/2021





Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP150
Drawing: C10172.TP_1
Date: 21/10/2021





Contract: Oxfordshire
 Contract No.: C10172
 Client: BWB Consulting Ltd

Title: TP151
 Drawing: C10172.TP_1
 Date: 21/10/2021





Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP152
Drawing: C10172.TP_1
Date: 21/10/2021





Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP153
Drawing: C10172.TP_1
Date: 21/10/2021





Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP154
Drawing: C10172.TP_1
Date: 21/10/2021





Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP155
Drawing: C10172.TP_1
Date: 21/10/2021






Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP156
Drawing: C10172.TP_1
Date: 21/10/2021





Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP157
Drawing: C10172.TP_1
Date: 21/10/2021






Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP158
Drawing: C10172.TP_1
Date: 21/10/2021





Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP159
Drawing: C10172.TP_1
Date: 21/10/2021





Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP160
Drawing: C10172.TP_1
Date: 21/10/2021






Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: TP163
Drawing: C10172.TP_1
Date: 21/10/2021






Contract: Oxfordshire
 Contract No.: C10172
 Client: BWB Consulting Ltd

Title: TP188
 Drawing: C10172.TP_1
 Date: 21/10/2021






Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: SA01
Drawing: C10172.TP_1
Date: 21/10/2021





Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: SA02
Drawing: C10172.TP_1
Date: 21/10/2021





Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: SA03
Drawing: C10172.TP_1
Date: 21/10/2021





Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: SA04
Drawing: C10172.TP_1
Date: 21/10/2021





Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: SA05
Drawing: C10172.TP_1
Date: 21/10/2021





Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: SA06
Drawing: C10172.TP_1
Date: 21/10/2021





Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: SA07
Drawing: C10172.TP_1
Date: 21/10/2021





Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: SA08
Drawing: C10172.TP_1
Date: 21/10/2021





Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: SA09
Drawing: C10172.TP_1
Date: 21/10/2021





Contract: Oxfordshire
Contract No.: C10172
Client: BWB Consulting Ltd

Title: SA10
Drawing: C10172.TP_1
Date: 21/10/2021





Contract: Oxfordshire

Contract No.: C10172

Client: BWB Consulting Ltd

Title: SA11

Drawing: C10172.TP_1

Date: 21/10/2021


APPENDIX 3: PERMEABILITY TESTING RESULTS



SOAKAWAY TESTING

Contract Information	
Contract:	Oxfordshire
Contract No:	C10172
Client:	BWB
Date:	21/09/2021

Pit Information	
Location ID:	SA01
Depth (m):	1.70
Width (m):	0.70
Length (m):	2.70
Depth to Standing Water (m)	Dry




Time (min)	Depth (m)
0.0	0.43
1.0	0.43
2.0	0.46
3.0	0.50
4.0	0.51
5.0	0.51
6.0	0.52
7.0	0.52
8.0	0.52
9.0	0.53
10.0	0.54
15.0	0.55
20.0	0.58
25.0	0.59
47.0	0.67
60.0	0.70
90.0	0.79
180.0	0.91
247.0	0.99
317.0	1.03
850.0	1.40

Test Information and Calculation	
Test Reference/Number:	1
Test Start Time:	9:13
Method of Calculation	BRE365
Pit Gravel Filled?	No
Max. Depth (m)	1.70
Effective Storage Depth (m)	0.43
Effective Drop (m)	1.27
75% Effective Depth (m)	0.75
50% Effective Depth (m)	1.07
25% Effective Depth (m)	1.38
t ₇₅ (min)	75.83
t ₅₀ (min)	367.42
t ₂₅ (min)	824.79
V _{p75-25}	1.20
Adjusted V _p for Gravel Fill	1.20
a _{s50}	6.21
t _{p75-25}	748.96
Results	
Soil Infiltration Rate (m/s)	4.30E-06
Soil Infiltration Rate (mm/hr)	1.55E+01
References	
BRE 365 <i>Soakaway design</i> , 2016, with reference to CIRIA Report 113 <i>Control of groundwater for temporary works</i> , 1986.	
Comments	
At 7 minutes small pit collapse on the south side. At 20 minutes small central collapse. Extrapolated from 317mins	

SOAKAWAY TESTING

Contract Information	
Contract:	Oxfordshire
Contract No:	C10172
Client:	BWB
Date:	22/09/2021

Pit Information	
Location ID:	SA03
Depth (m):	1.20
Width (m):	0.70
Length (m):	2.70
Depth to Standing Water (m)	1.20




Time (min)	Depth (m)
0	0.84
1	0.84
2	0.85
3	0.85
4	0.85
5	0.85
6	0.86
7	0.86
8	0.87
9	0.87
10	0.87
11	0.88
16	0.89
24	0.90
96	1.04
122	1.06
139	1.07
150	1.08
160	1.08
175	1.09
185	1.10
195	1.11
205	1.11
220	1.11
235	1.12

Test Information and Calculation	
Test Reference/Number:	1
Test Start Time:	8:54
Method of Calculation	BRE365
Pit Gravel Filled?	No
Max. Depth (m)	1.20
Effective Storage Depth (m)	0.84
Effective Drop (m)	0.36
75% Effective Depth (m)	0.93
50% Effective Depth (m)	1.02
25% Effective Depth (m)	1.11
t ₇₅ (min)	39.43
t ₅₀ (min)	85.71
t ₂₅ (min)	195.00
V _{p75-25}	0.34
Adjusted V _p for Gravel Fill	0.34
a _{s50}	3.11
t _{p75-25}	155.57
Results	
Soil Infiltration Rate (m/s)	1.17E-05
Soil Infiltration Rate (mm/hr)	4.21E+01
References	
BRE 365 <i>Soakaway design</i> , 2016, with reference to CIRIA Report 113 <i>Control of groundwater for temporary works</i> , 1986.	
Comments	
Perched water at 1.20m below ground level.	

SOAKAWAY TESTING

Contract Information	
Contract:	Oxfordshire
Contract No:	C10172
Client:	BWB
Date:	22/09/2021

Pit Information	
Location ID:	SA03
Depth (m):	1.20
Width (m):	0.70
Length (m):	2.70
Depth to Standing Water (m)	1.20




Time (min)	Depth (m)
0	0.89
1	0.89
2	0.90
3	0.90
4	0.90
5	0.91
6	0.91
7	0.91
8	0.92
9	0.92
10	0.92
11	0.93
12	0.93
13	0.93
14	0.93
15	0.93
20	0.95
25	0.95
30	0.97
40	0.98
50	0.99
60	1.01
80	1.02
90	1.03
100	1.04
120.0	1.05
140.0	1.07
200.0	1.13

Test Information and Calculation	
Test Reference/Number:	2
Test Start Time:	13:10
Method of Calculation	BRE365
Pit Gravel Filled?	No
Max. Depth (m)	1.20
Effective Storage Depth (m)	0.89
Effective Drop (m)	0.31
75% Effective Depth (m)	0.97
50% Effective Depth (m)	1.05
25% Effective Depth (m)	1.12
t ₇₅ (min)	29.38
t ₅₀ (min)	110.00
t ₂₅ (min)	192.50
V _{p75-25}	0.29
Adjusted V _p for Gravel Fill	0.29
a _{s50}	2.94
t _{p75-25}	163.13
Results	
Soil Infiltration Rate (m/s)	1.02E-05
Soil Infiltration Rate (mm/hr)	3.66E+01
References	
BRE 365 <i>Soakaway design</i> , 2016, with reference to CIRIA Report 113 <i>Control of groundwater for temporary works</i> , 1986.	
Comments	
Partial pit collapse at 7 minutes and 20 minutes. Test not completed due to time constraints. Extrapolated values are italicised.	

SOAKAWAY TESTING

Contract Information	
Contract:	Oxfordshire
Contract No:	C10172
Client:	BWB Consulting
Date:	21/09/2021

Pit Information	
Location ID:	SA08
Depth (m):	1.34
Width (m):	0.70
Length (m):	2.40
Depth to Standing Water (m)	Dry




Time (min)	Depth (m)
0	0.57
1	0.60
2	0.62
3	0.65
4	0.69
5	0.71
6	0.72
7	0.74
8	0.75
9	0.77
10	0.78
11.0	0.81
12.0	0.83
13.0	0.85
14.0	0.88
15.0	0.89
16.0	0.90
17.0	0.91
18.0	0.92
19.0	0.93
20.0	0.94
25.0	0.98
30.0	1.00
35.0	1.05
40.0	1.10
50.0	1.18
60.0	1.25
70.0	1.34

Test Information and Calculation	
Test Reference/Number:	1
Test Start Time:	09:01
Method of Calculation	BRE365
Pit Gravel Filled?	No
Max. Depth (m)	1.34
Effective Storage Depth (m)	0.57
Effective Drop (m)	0.77
75% Effective Depth (m)	0.76
50% Effective Depth (m)	0.96
25% Effective Depth (m)	1.15
t ₇₅ (min)	8.63
t ₅₀ (min)	21.88
t ₂₅ (min)	45.94
V _{p75-25}	0.65
Adjusted V _p for Gravel Fill	0.65
a _{s50}	4.07
t _{p75-25}	37.31
Results	
Soil Infiltration Rate (m/s)	7.10E-05
Soil Infiltration Rate (mm/hr)	2.56E+02
References	
BRE 365 <i>Soakaway design</i> , 2016, with reference to CIRIA Report 113 <i>Control of groundwater for temporary works</i> , 1986.	
Comments	
Fully drained at 10:09	

SOAKAWAY TESTING

Contract Information	
Contract:	Oxfordshire
Contract No:	C10172
Client:	BWB Consulting
Date:	23/09/2021

Pit Information	
Location ID:	SA10
Depth (m):	1.20
Width (m):	0.70
Length (m):	2.70
Depth to Standing Water (m)	Dry



Time (min)	Depth (m)
0	0.54
1	0.54
2	0.55
3	0.55
4	0.55
5	0.56
6	0.56
7	0.56
8	0.56
9	0.56
10	0.56
15	0.58
20	0.59
25	0.60
30	0.61
35	0.61
67	0.65
89	0.67
129	0.70
159	0.73
202	0.78
240	0.78
270	0.80
295	0.81
332	0.83
382	0.85
412	0.88
800	1.10

Test Information and Calculation	
Test Reference/Number:	1
Test Start Time:	08:38
Method of Calculation	BRE365
Pit Gravel Filled?	No
Max. Depth (m)	1.20
Effective Storage Depth (m)	0.54
Effective Drop (m)	0.66
75% Effective Depth (m)	0.71
50% Effective Depth (m)	0.87
25% Effective Depth (m)	1.04
t ₇₅ (min)	134.00
t ₅₀ (min)	402.00
t ₂₅ (min)	685.36
V _{p75-25}	0.62
Adjusted V _p for Gravel Fill	0.62
a _{s50}	4.13
t _{p75-25}	551.36
Results	
Soil Infiltration Rate (m/s)	4.56E-06
Soil Infiltration Rate (mm/hr)	1.64E+01
References	
BRE 365 <i>Soakaway design</i> , 2016, with reference to CIRIA Report 113 <i>Control of groundwater for temporary works</i> , 1986.	
Comments	
Test stopped and backfilled at at 15:30 due to time constraints. Italicised results are extrapolated values.	

VARIABLE HEAD PERMEABILITY TEST

Variable Head (Falling) Permeability
Test in Borehole Standpipe



Contract Information

Contract:	Oxfordshire	Location ID:	RO01
Contract No:	C10172	Depth (m):	10.00
Date:	21/10/2021	Operator:	TY
Time:	-	Test Zone (m):	7.00

Initial Conditions

Base of Response Zone:	10.00 m BGL
Top of Reponse Zone:	3.00 m BGL
Diameter of borehole:	110 mm
Diameter of standpipe:	50 mm
Height of casing:	0.00 m AGL
Elevation of Borehole:	119.06 m AOD
Groundwater Level:	5.45 m BGL

TEST CALCULATION	Elapsed (minutes)	Total Seconds	Water Depth	Head (metres)	H/Ho
<p><u>Intake Factor, F</u></p> <p>F= 10.38 (i)</p> <p>Borehole Case BS 5930: 1999 7</p>	0.0 0.5 1.0 1.5	0 30 60 90	0.000 3.990 4.800 5.060	5.45 1.46 0.65 0.39	1.000 0.268 0.119 0.072
<p><u>Permeability, K</u></p> <p>$K = \frac{a}{F * (t_2 - t_1)} * \ln(H_1/H_2)$ (ii)</p> <p>or</p> <p>$K = \frac{a}{F * T}$ (iii)</p> <p>1 Where T is the Basic Time Lag Factor corresponding to an H/Ho value of 0.37, 2 and "a" is the cross sectional area of the standpipe.</p>					
<p>L= 7.00 m D= 0.110 m L/D= 63.64</p> <p>t1= 15 s t2= 70 s H1= 5.45 m H2= 0.65 m</p> <p>a= 0.00196 m² F= 10.3750 From (i) T= 25.82 s K= 7.32E-06 m/s From (ii) K= 7.33E-06 m/s From (iii)</p>					
Remarks					

VARIABLE HEAD PERMEABILITY TEST



Variable Head (Falling) Permeability Test in Borehole Standpipe

Contract Information

Contract:	Oxfordshire	Location ID:	RO01
Contract No:	C10172	Depth (m):	10.00
Date:	21/10/2021	Operator:	TY
Time:	-	Test Zone (m):	7.00

Initial Conditions

Base of Response Zone:	10.00 m BGL
Top of Reponse Zone:	3.00 m BGL
Diameter of borehole:	110 mm
Diameter of standpipe:	50 mm
Height of casing:	0.00 m AGL
Elevation of Borehole:	119.06 m AOD
Groundwater Level:	5.45 m BGL

TEST CALCULATION	Elapsed (minutes)	Total Seconds	Water Depth	Head (metres)	H/Ho
<p>Intake Factor, F</p> <p>F= 10.38 (i)</p> <p>Borehole Case BS 5930: 1999 7</p>	0.0 0.5 1.0 1.5 2.0	0 30 60 90 120	0.000 3.540 4.500 4.950 5.090	5.45 1.91 0.95 0.50 0.36	1.000 0.350 0.174 0.092 0.066
<p>Permeability, K</p> <p>$K = \frac{a}{F * (t_2 - t_1)} * \ln(H_1/H_2)$ (ii)</p> <p>or</p> <p>$K = \frac{a}{F * T}$ (iii)</p> <p>1 Where T is the Basic Time Lag Factor corresponding to an H/Ho value of 0.37, 2 and "a" is the cross sectional area of the standpipe.</p>					
<p>L= 7.00 m D= 0.110 m L/D= 63.64</p> <p>t1= 15 s t2= 70 s H1= 5.45 m H2= 0.95 m</p> <p>a= 0.00196 m² F= 10.3750 From (i) T= 29.10 s K= 6.01E-06 m/s From (ii) K= 6.51E-06 m/s From (iii)</p>					
Remarks					

VARIABLE HEAD PERMEABILITY TEST

Variable Head (Falling) Permeability
Test in Borehole Standpipe



Contract Information

Contract:	Oxfordshire	Location ID:	RO02
Contract No:	C10172	Depth (m):	10.00
Date:	11/10/2021	Operator:	TY
Time:	-	Test Zone (m):	7.00

Initial Conditions

Base of Response Zone:	10.00 m BGL
Top of Reponse Zone:	3.00 m BGL
Diameter of borehole:	110 mm
Diameter of standpipe:	50 mm
Height of casing:	0.00 m AGL
Elevation of Borehole:	117.24 m AOD
Groundwater Level:	3.96 m BGL

TEST CALCULATION	Elapsed (minutes)	Total Seconds	Water Depth	Head (metres)	H/Ho
Intake Factor, F	0.0	0	0.000	3.96	1.000
F= 10.38 (i)	0.5	30	1.780	2.18	0.551
	1.0	60	3.560	0.40	0.101
	1.5	90	3.810	0.15	0.038
Borehole Case BS 5930: 1999	2.0	120	3.880	0.08	0.020
Permeability, K					
$K = \frac{a}{F * (t_2 - t_1)} * \ln(H_1/H_2) \quad (ii)$					
or					
$K = \frac{a}{F * T} \quad (iii)$					
1 Where T is the Basic Time Lag Factor corresponding to an H/Ho value of 0.37, 2 and "a" is the cross sectional area of the standpipe.					
L= 7.00 m D= 0.110 m L/D= 63.64 t1= 0 s t2= 70 s H1= 3.96 m H2= 0.40 m a= 0.00196 m ² F= 10.3750 From (i) T= 42.05 s K= 6.20E-06 m/s From (ii) K= 4.50E-06 m/s From (iii)					
Remarks					

VARIABLE HEAD PERMEABILITY TEST

Variable Head (Falling) Permeability
Test in Borehole Standpipe



Contract Information

Contract:	Oxfordshire	Location ID:	RO02
Contract No:	C10172	Depth (m):	10.00
Date:	21/10/2021	Operator:	TY
Time:	-	Test Zone (m):	7.00

Initial Conditions

Base of Response Zone:	10.00 m BGL
Top of Reponse Zone:	3.00 m BGL
Diameter of borehole:	110 mm
Diameter of standpipe:	50 mm
Height of casing:	0.00 m AGL
Elevation of Borehole:	117.24 m AOD
Groundwater Level:	4.04 m BGL

TEST CALCULATION	Elapsed (minutes)	Total Seconds	Water Depth	Head (metres)	H/Ho
Intake Factor, F	0.0	0	0.000	4.04	1.000
F= 10.38 (i)	0.5	30	1.610	2.43	0.601
	1.0	60	3.420	0.62	0.153
	1.5	90	3.720	0.32	0.079
Borehole Case BS 5930: 1999	2.0	120	3.790	0.25	0.062
	2.5	150	3.870	0.17	0.042
Permeability, K					
$K = \frac{a}{F * (t_2 - t_1)} * \ln(H_1/H_2) \quad (ii)$					
or					
$K = \frac{a}{F * T} \quad (iii)$					
1 Where T is the Basic Time Lag Factor corresponding to an H/Ho value of 0.37, 2 and "a" is the cross sectional area of the standpipe.					
L= 7.00 m D= 0.110 m L/D= 63.64 t1= 0 s t2= 80 s H1= 4.04 m H2= 0.62 m a= 0.00196 m ² F= 10.3750 From (i) T= 45.50 s K= 4.44E-06 m/s From (ii) K= 4.16E-06 m/s From (iii)					
Remarks					

VARIABLE HEAD PERMEABILITY TEST



Variable Head (Falling) Permeability Test
in Borehole Standpipe

Contract Information

Contract:	Oxfordshire	Location ID:	RO03
Contract No:	C10172	Depth (m):	10.00
Date:	11/10/2021	Operator:	TY
Time:	-	Test Zone (m):	7.00

Initial Conditions

Base of Response Zone:	10.00 m BGL
Top of Reponse Zone:	3.00 m BGL
Diameter of borehole:	110 mm
Diameter of standpipe:	50 mm
Height of casing:	0.00 m AGL
Elevation of Borehole:	119.20 m AOD
Groundwater Level:	4.12 m BGL

TEST CALCULATION	Elapsed (minutes)	Total Seconds	Water Depth	Head (metres)	H/Ho
<p><u>Intake Factor, F</u></p> <p>F= 10.38 (i)</p> <p>Borehole Case BS 5930: 1999 7</p>	0.0	0	0.000	4.12	1.000
	0.5	30	1.830	2.29	0.556
	1.0	60	2.310	1.81	0.439
	1.5	90	2.750	1.37	0.333
	2.0	120	3.200	0.92	0.223
	3.0	180	3.560	0.56	0.136
	4.0	240	3.810	0.31	0.075
<p><u>Permeability, K</u></p> <p>K= $\frac{a}{F * (t_2 - t_1)} * \ln(H_1/H_2)$ (ii)</p> <p>or</p> <p>K= $\frac{a}{F * T}$ (iii)</p> <p>1 Where I is the Basic Time Lag Factor corresponding to an H/Ho value of 0.37,</p> <p>2 and "a" is the cross sectional area of the standpipe.</p>	5.0	300	3.970	0.15	0.036
	<p>L= 7.00 m</p> <p>D= 0.110 m</p> <p>L/D= 63.64</p> <p>t1= 30 s</p> <p>t2= 250 s</p> <p>H1= 2.29 m</p> <p>H2= 0.31 m</p> <p>a= 0.00196 m²</p> <p>F= 10.3750 From (i)</p> <p>T= 79.47 s</p> <p>K= 1.72E-06 m/s From (ii)</p> <p>K= 2.38E-06 m/s From (iii)</p>				
Remarks					

VARIABLE HEAD PERMEABILITY TEST



Variable Head (Falling) Permeability Test in Borehole Standpipe

Contract Information

Contract:	Oxfordshire	Location ID:	RO03
Contract No:	C10172	Depth (m):	10.00
Date:	21/10/2021	Operator:	TY
Time:	-	Test Zone (m):	7.00

Initial Conditions

Base of Response Zone:	10.00 m BGL
Top of Reponse Zone:	3.00 m BGL
Diameter of borehole:	110 mm
Diameter of standpipe:	50 mm
Height of casing:	0.00 m AGL
Elevation of Borehole:	119.20 m AOD
Groundwater Level:	4.05 m BGL

TEST CALCULATION	Elapsed (minutes)	Total Seconds	Water Depth	Head (metres)	H/Ho
<p>Intake Factor, F</p> <p>F= 10.38 (i)</p> <p>Borehole Case 7 BS 5930: 1999</p>	0.0	0	0.000	4.05	1.000
	0.5	30	1.990	2.06	0.509
	1.0	60	2.520	1.53	0.378
	1.5	90	2.830	1.22	0.301
	2.0	120	3.250	0.80	0.198
	3.0	180	3.580	0.47	0.116
	4.0	240	3.770	0.28	0.069
<p>Permeability, K</p> <p>$K = \frac{a}{F * (t_2 - t_1)} * \ln(H_1/H_2)$ (ii)</p> <p>or</p> <p>$K = \frac{a}{F * T}$ (iii)</p> <p>1 Where T is the Basic Time Lag Factor corresponding to an H/Ho value of 0.37, 2 and "a" is the cross sectional area of the standpipe.</p>	5.0	300	3.940	0.11	0.027
	<p>L= 7.00 m D= 0.110 m L/D= 63.64</p> <p>t1= 30 s t2= 230 s H1= 2.06 m H2= 0.47 m</p> <p>a= 0.00196 m² F= 10.3750 From (i) T= 63.05 s K= 1.40E-06 m/s From (ii) K= 3.00E-06 m/s From (iii)</p>				
Remarks					

VARIABLE HEAD PERMEABILITY TEST

Variable Head (Falling) Permeability
Test in Borehole Standpipe



Contract Information

Contract:	Oxfordshire	Location ID:	RO04
Contract No:	C10172	Depth (m):	10.00
Date:	21/10/2021	Operator:	TY
Time:	-	Test Zone (m):	7.00

Initial Conditions

Base of Response Zone:	10.00 m BGL
Top of Reponse Zone:	3.00 m BGL
Diameter of borehole:	110 mm
Diameter of standpipe:	50 mm
Height of casing:	0.00 m AGL
Elevation of Borehole:	110.30 m AOD
Groundwater Level:	2.40 m BGL

TEST CALCULATION	Elapsed (minutes)	Total Seconds	Water Depth	Head (metres)	H/Ho
<p>Intake Factor, F</p> <p>F= 10.38 (i)</p> <p>Borehole Case 7 BS 5930: 1999</p>	0.0	0	0.000	2.40	1.000
	0.5	30	1.270	1.13	0.471
	1.0	60	1.320	1.08	0.450
	1.5	90	1.400	1.00	0.417
	2.0	120	1.530	0.87	0.363
	2.5	150	1.610	0.79	0.329
	3.0	180	1.670	0.73	0.304
	4.0	240	1.740	0.66	0.275
	5.0	300	1.770	0.63	0.263
	7.0	420	1.800	0.60	0.250
<p>Permeability, K</p> <p>$K = \frac{a}{F * (t_2 - t_1)} * \ln(H_1/H_2)$ (ii)</p> <p>or</p> <p>$K = \frac{a}{F * T}$ (iii)</p> <p>1 Where T is the Basic Time Lag Factor corresponding to an H/Ho value of 0.37, 2 and "a" is the cross sectional area of the standpipe.</p>	10.0	600	1.870	0.53	0.221
	15.0	900	1.940	0.46	0.192
	20.0	1200	2.000	0.40	0.167
<p>L= 7.00 m</p> <p>D= 0.110 m</p> <p>L/D= 63.64</p> <p>t1= 10 s</p> <p>t2= 150 s</p> <p>H1= 2.40 m</p> <p>H2= 0.79 m</p> <p>a= 0.00196 m²</p> <p>F= 10.3750 From (i)</p> <p>T= 115.85 s</p> <p>K= 1.50E-06 m/s From (ii)</p> <p>K= 1.63E-06 m/s From (iii)</p>					
Remarks					

VARIABLE HEAD PERMEABILITY TEST



Variable Head (Falling) Permeability Test
in Borehole Standpipe

Contract Information

Contract:	Oxfordshire	Location ID:	RO04
Contract No:	C10172	Depth (m):	10.00
Date:	21/10/2021	Operator:	TY
Time:	-	Test Zone (m):	7.00

Initial Conditions

Base of Response Zone:	10.00 m BGL
Top of Reponse Zone:	3.00 m BGL
Diameter of borehole:	110 mm
Diameter of standpipe:	50 mm
Height of casing:	0.00 m AGL
Elevation of Borehole:	110.30 m AOD
Groundwater Level:	2.40 m BGL

TEST CALCULATION	Elapsed (minutes)	Total Seconds	Water Depth	Head (metres)	H/Ho
<p><u>Intake Factor, F</u></p> <p>F= 10.38 (i)</p> <p>Borehole Case BS 5930: 1999 7</p>	0.0	0	0.000	2.40	1.000
	0.5	30	0.740	1.66	0.692
	1.0	60	0.970	1.43	0.596
	1.5	90	1.180	1.22	0.508
	2.0	120	1.310	1.09	0.454
	3.0	180	1.580	0.82	0.342
	4.0	240	1.690	0.71	0.296
	5.0	300	1.750	0.65	0.271
	7.0	420	1.770	0.63	0.263
	10.0	600	1.860	0.54	0.225
<p><u>Permeability, K</u></p> <p>K= $\frac{a}{F * (t_2 - t_1)} * \ln(H_1/H_2)$ (ii)</p> <p>or</p> <p>K= $\frac{a}{F * T}$ (iii)</p> <p>1 Where T is the Basic Time Lag Factor corresponding to an H/Ho value of 0.37,</p> <p>2 and "a" is the cross sectional area of the standpipe.</p>	15.0	900	1.950	0.45	0.188
	20.0	1200	2.010	0.39	0.163
<p>L= 7.00 m</p> <p>D= 0.110 m</p> <p>L/D= 63.64</p> <p>t1= 20 s</p> <p>t2= 220 s</p> <p>H1= 2.40 m</p> <p>H2= 0.82 m</p> <p>a= 0.00196 m²</p> <p>F= 10.3750 From (i)</p> <p>T= 164.89 s</p> <p>K= 1.02E-06 m/s From (ii)</p> <p>K= 1.15E-06 m/s From (iii)</p>					
Remarks					

VARIABLE HEAD PERMEABILITY TEST



Variable Head (Falling) Permeability Test
in Borehole Standpipe

Contract Information

Contract:	Oxfordshire	Location ID:	RO06
Contract No:	C10172	Depth (m):	10.00
Date:	11/10/2021	Operator:	TY
Time:	10:30	Test Zone (m):	7.00

Initial Conditions

Base of Response Zone:	10.00 m BGL
Top of Reponse Zone:	3.00 m BGL
Diameter of borehole:	110 mm
Diameter of standpipe:	50 mm
Height of casing:	0.00 m AGL
Elevation of Borehole:	113.64 m AOD
Groundwater Level:	5.55 m BGL

TEST CALCULATION	Elapsed (minutes)	Total Seconds	Water Depth	Head (metres)	H/Ho
<p><u>Intake Factor, F</u></p> <p>F= 10.38 (i)</p> <p>Borehole Case BS 5930: 1999 7</p>	0.0	0	0.000	5.55	1.000
	0.5	30	1.400	4.15	0.748
	1.0	60	1.800	3.75	0.676
	1.5	90	2.100	3.45	0.622
	2.0	120	2.340	3.21	0.578
	2.5	150	2.540	3.01	0.542
	3.0	180	2.810	2.74	0.494
	4.0	240	3.210	2.34	0.422
	5.0	300	3.520	2.03	0.366
	6.0	360	3.800	1.75	0.315
	7.0	420	4.050	1.50	0.270
	8.0	480	4.280	1.27	0.229
	9.0	540	4.440	1.11	0.200
	10.0	600	4.610	0.94	0.169
	12.0	720	4.850	0.70	0.126
	14.0	840	5.020	0.53	0.095
16.0	960	5.160	0.39	0.070	
<p><u>Permeability, K</u></p> <p>K= $\frac{a}{F * (t_2 - t_1)} * \ln(H_1/H_2)$ (ii)</p> <p>or</p> <p>K= $\frac{a}{F * T}$ (iii)</p> <p>1 Where I is the Basic Time Lag Factor corresponding to an H/Ho value of 0.37, 2 and "a" is the cross sectional area of the standpipe.</p>					
<p>L= 7.00 m</p> <p>D= 0.110 m</p> <p>L/D= 63.64</p> <p>t1= 30 s</p> <p>t2= 840 s</p> <p>H1= 4.15 m</p> <p>H2= 0.53 m</p> <p>a= 0.00196 m²</p> <p>F= 10.3750 From (i)</p> <p>T= 295.45 s</p> <p>K= 4.81E-07 m/s From (ii)</p> <p>K= 6.41E-07 m/s From (iii)</p>					
Remarks					

VARIABLE HEAD PERMEABILITY TEST



Variable Head (Falling) Permeability Test
in Borehole Standpipe

Contract Information

Contract:	Oxfordshire	Location ID:	RO06
Contract No:	C10172	Depth (m):	10.00
Date:	21/10/2021	Operator:	TY
Time:	-	Test Zone (m):	7.00

Initial Conditions

Base of Response Zone:	10.00 m BGL
Top of Reponse Zone:	3.00 m BGL
Diameter of borehole:	110 mm
Diameter of standpipe:	50 mm
Height of casing:	0.00 m AGL
Elevation of Borehole:	113.64 m AOD
Groundwater Level:	5.61 m BGL

TEST CALCULATION	Elapsed (minutes)	Total Seconds	Water Depth	Head (metres)	H/Ho
<p><u>Intake Factor, F</u></p> <p>F= 10.38 (i)</p> <p>Borehole Case BS 5930: 1999 7</p>	0.0	0	0.000	5.61	1.000
	0.5	30	1.620	3.99	0.711
	1.0	60	1.900	3.71	0.661
	1.5	90	2.160	3.45	0.615
	2.0	120	2.410	3.20	0.570
	3.0	180	2.930	2.68	0.478
	4.0	240	3.280	2.33	0.415
	5.0	300	3.600	2.01	0.358
	7.0	420	4.090	1.52	0.271
	10.0	600	4.580	1.03	0.184
<p><u>Permeability, K</u></p> <p>K= $\frac{a}{F * (t_2 - t_1)} * \ln(H_1/H_2)$ (ii)</p> <p>or</p> <p>K= $\frac{a}{F * T}$ (iii)</p> <p>1 Where I is the Basic Time Lag Factor corresponding to an H/Ho value of 0.37,</p> <p>2 and "a" is the cross sectional area of the standpipe.</p>	15.0	900	5.000	0.61	0.109
	20.0	1200	5.190	0.42	0.075
	<p>L= 7.00 m</p> <p>D= 0.110 m</p> <p>L/D= 63.64</p> <p>t1= 20 s</p> <p>t2= 950 s</p> <p>H1= 5.61 m</p> <p>H2= 0.61 m</p> <p>a= 0.00196 m²</p> <p>F= 10.3750 From (i)</p> <p>T= 287.68 s</p> <p>K= 4.52E-07 m/s From (ii)</p> <p>K= 6.58E-07 m/s From (iii)</p>				
Remarks					

VARIABLE HEAD PERMEABILITY TEST



Variable Head (Falling) Permeability Test
in Borehole Standpipe

Contract Information

Contract:	Oxfordshire	Location ID:	RO07
Contract No:	C10172	Depth (m):	10.00
Date:	21/10/2021	Operator:	TY
Time:	-	Test Zone (m):	7.00

Initial Conditions

Base of Response Zone:	10.00 m BGL
Top of Reponse Zone:	3.00 m BGL
Diameter of borehole:	110 mm
Diameter of standpipe:	50 mm
Height of casing:	0.00 m AGL
Elevation of Borehole:	97.56 m AOD
Groundwater Level:	3.48 m BGL

TEST CALCULATION	Elapsed (minutes)	Total Seconds	Water Depth	Head (metres)	H/Ho
<p><u>Intake Factor, F</u></p> <p>F= 10.38 (i)</p> <p>Borehole Case BS 5930: 1999 7</p>	0.0	0	0.000	3.48	1.000
	0.5	30	1.500	1.98	0.569
	1.0	60	1.600	1.88	0.540
	1.5	90	1.910	1.57	0.451
	2.0	120	2.130	1.35	0.388
	2.5	150	2.310	1.17	0.336
	3.0	180	2.460	1.02	0.293
	4.0	240	2.710	0.77	0.221
	5.0	300	2.900	0.58	0.167
	<p><u>Permeability, K</u></p> <p>$K = \frac{a}{F * (t_2 - t_1)} * \ln(H_1/H_2)$ (ii)</p> <p>or</p> <p>$K = \frac{a}{F * T}$ (iii)</p> <p>1 Where I is the Basic Time Lag Factor corresponding to an H/Ho value of 0.37,</p> <p>2 and "a" is the cross sectional area of the standpipe.</p>				
<p>L= 7.00 m</p> <p>D= 0.110 m</p> <p>L/D= 63.64</p> <p>t1= 15 s</p> <p>t2= 180 s</p> <p>H1= 3.48 m</p> <p>H2= 1.02 m</p> <p>a= 0.00196 m²</p> <p>F= 10.3750 From (i)</p> <p>T= 130.40 s</p> <p>K= 1.41E-06 m/s From (ii)</p> <p>K= 1.45E-06 m/s From (iii)</p>					
Remarks					

VARIABLE HEAD PERMEABILITY TEST



Variable Head (Falling) Permeability Test
in Borehole Standpipe

Contract Information

Contract:	Oxfordshire	Location ID:	RO07
Contract No:	C10172	Depth (m):	10.00
Date:	21/10/2021	Operator:	TY
Time:	-	Test Zone (m):	7.00

Initial Conditions

Base of Response Zone:	10.00 m BGL
Top of Reponse Zone:	3.00 m BGL
Diameter of borehole:	110 mm
Diameter of standpipe:	50 mm
Height of casing:	0.00 m AGL
Elevation of Borehole:	97.56 m AOD
Groundwater Level:	3.48 m BGL

TEST CALCULATION	Elapsed (minutes)	Total Seconds	Water Depth	Head (metres)	H/Ho
<p><u>Intake Factor, F</u></p> <p>F= 10.38 (i)</p> <p>Borehole Case BS 5930: 1999 7</p>	0.0	0	0.000	3.48	1.000
	0.5	30	1.290	2.19	0.629
	1.0	60	1.360	2.12	0.609
	1.5	90	1.480	2.00	0.575
	2.0	120	1.660	1.82	0.523
	2.5	150	1.840	1.64	0.471
	3.0	180	2.120	1.36	0.391
	4.0	240	2.450	1.03	0.296
	5.0	300	2.650	0.83	0.239
	6.0	360	2.870	0.61	0.175
<p><u>Permeability, K</u></p> <p>$K = \frac{a}{F * (t_2 - t_1)} * \ln(H_1/H_2)$ (ii)</p> <p>or</p> <p>$K = \frac{a}{F * T}$ (iii)</p> <p>1 Where I is the Basic Time Lag Factor corresponding to an H/Ho value of 0.37,</p> <p>2 and "a" is the cross sectional area of the standpipe.</p>					
<p>L= 7.00 m</p> <p>D= 0.110 m</p> <p>L/D= 63.64</p> <p>t1= 20 s</p> <p>t2= 360 s</p> <p>H1= 3.48 m</p> <p>H2= 0.61 m</p> <p>a= 0.00196 m²</p> <p>F= 10.3750 From (i)</p> <p>T= 193.16 s</p> <p>K= 9.70E-07 m/s From (ii)</p> <p>K= 9.80E-07 m/s From (iii)</p>					
Remarks					

VARIABLE HEAD PERMEABILITY TEST



Variable Head (Falling) Permeability Test
in Borehole Standpipe

Contract Information

Contract:	Oxfordshire	Location ID:	RO08
Contract No:	C10172	Depth (m):	10.00
Date:	21/10/2021	Operator:	TY
Time:	-	Test Zone (m):	7.00

Initial Conditions

Base of Response Zone:	10.00 m BGL
Top of Reponse Zone:	3.00 m BGL
Diameter of borehole:	110 mm
Diameter of standpipe:	50 mm
Height of casing:	0.00 m AGL
Elevation of Borehole:	111.74 m AOD
Groundwater Level:	3.59 m BGL

TEST CALCULATION	Elapsed (minutes)	Total Seconds	Water Depth	Head (metres)	H/Ho
<p><u>Intake Factor, F</u></p> <p>F= 10.38 (i)</p> <p>Borehole Case BS 5930: 1999 7</p>	0.0	0	0.000	3.59	1.000
	0.5	30	2.600	0.99	0.276
	1.0	60	2.850	0.74	0.206
	1.5	90	2.970	0.62	0.173
	2.5	150	3.020	0.57	0.159
	3.0	180	3.050	0.54	0.150
	4.0	240	3.120	0.47	0.131
	5.0	300	3.170	0.42	0.117
	7.0	420	3.270	0.32	0.089
	10.0	600	3.280	0.31	0.086
<p><u>Permeability, K</u></p> <p>K= $\frac{a}{F * (t_2 - t_1)} * \ln(H_1/H_2)$ (ii)</p> <p>or</p> <p>K= $\frac{a}{F * T}$ (iii)</p> <p>1 Where I is the Basic Time Lag Factor corresponding to an H/Ho value of 0.37,</p> <p>2 and "a" is the cross sectional area of the standpipe.</p>	15.0	900	3.340	0.25	0.070
	<p>L= 7.00 m</p> <p>D= 0.110 m</p> <p>L/D= 63.64</p> <p>t1= 0 s</p> <p>t2= 40 s</p> <p>H1= 3.59 m</p> <p>H2= 0.99 m</p> <p>a= 0.00196 m²</p> <p>F= 10.3750 From (i)</p> <p>T= 26.10 s</p> <p>K= 6.10E-06 m/s From (ii)</p> <p>K= 7.25E-06 m/s From (iii)</p>				
Remarks					

VARIABLE HEAD PERMEABILITY TEST



Variable Head (Falling) Permeability Test
in Borehole Standpipe

Contract Information

Contract:	Oxfordshire	Location ID:	RO08
Contract No:	C10172	Depth (m):	10.00
Date:	21/10/2021	Operator:	TY
Time:	-	Test Zone (m):	7.00

Initial Conditions

Base of Response Zone:	10.00 m BGL
Top of Reponse Zone:	3.00 m BGL
Diameter of borehole:	110 mm
Diameter of standpipe:	50 mm
Height of casing:	0.00 m AGL
Elevation of Borehole:	111.74 m AOD
Groundwater Level:	3.59 m BGL

TEST CALCULATION	Elapsed (minutes)	Total Seconds	Water Depth	Head (metres)	H/Ho
<p><u>Intake Factor, F</u></p> <p>F= 10.38 (i)</p> <p>Borehole Case BS 5930: 1999 7</p>	0.0	0	0.000	3.59	1.000
	0.5	30	2.050	1.54	0.429
	1.0	60	2.670	0.92	0.256
	1.5	90	2.860	0.73	0.203
	2.0	120	2.940	0.65	0.181
	3.0	180	3.000	0.59	0.164
	4.0	240	3.060	0.53	0.148
	5.0	300	3.150	0.44	0.123
	7.0	420	3.270	0.32	0.089
	10.0	600	3.360	0.23	0.064
<p><u>Permeability, K</u></p> <p>K= $\frac{a}{F * (t_2 - t_1)} * \ln(H_1/H_2)$ (ii)</p> <p>or</p> <p>K= $\frac{a}{F * T}$ (iii)</p> <p>1 Where T is the Basic Time Lag Factor corresponding to an H/Ho value of 0.37, 2 and "a" is the cross sectional area of the standpipe.</p>	15.0	900	3.410	0.18	0.050
	<p>L= 7.00 m D= 0.110 m L/D= 63.64</p> <p>t1= 0 s t2= 60 s H1= 3.59 m H2= 0.92 m</p> <p>a= 0.00196 m² F= 10.3750 From (i) T= 40.24 s K= 4.30E-06 m/s From (ii) K= 4.70E-06 m/s From (iii)</p>				
Remarks					

APPENDIX 4: GAS AND GROUNDWATER MONITORING





GAS AND GROUNDWATER MONITORING RESULTS

Contract Name :

Oxfordshire

Contract No :

C10172

Date :

28/09/2021

Background Readings:

O ₂ % v/v :	21.3	CO ₂ % v/v :	0.1	CH ₄ % v/v :	0.0	Weather Conditions :	Overcast, windy, with heavy rain in afternoon, 13°C			Equipment Used:	Technician:
H ₂ S ppm :	0	CO ppm :	0	Pressure Trend :	Rising	Ground Conditions :	Dry, damp in the afternoon.			GA5000	JM

Location	Time	Atmospheric Pressure (mb)	Differential Pressure (mb)	O ₂ (% v/v)		CO ₂ (% v/v)		CH ₄ (% v/v)		H ₂ S (ppm)	CO (ppm)	Gas Flow Rate (l/hr)		VOC (ppm)	Depth to LNAPL (mbgl)	Water Depth (mbgl)	Depth to DNAPL (mbgl)	Total Depth (mbgl)
				Low	Steady	High	Steady	High	Steady			Peak	Steady					
DS123	08:55	1008	-0.04	19.2	19.2	1.2	1.2	0.0	0.0	0	0	0.1	0.1	0.0	-	DRY	-	1.75
DS122	09:14	1008	-0.05	19.5	20.8	0.9	0.9	0.0	0.0	0	0	0.0	0.0	0.0	-	DRY	-	0.87
DS130	09:42	1009	-0.03	20.5	20.6	1.3	1.2	0.0	0.0	0	0	-0.1	-0.1	0.0	-	DRY	-	0.96
DS125	09:54	1008	0.02	20.9	20.9	1.2	1.2	0.0	0.0	0	0	-0.2	-0.2	0.0	-	DRY	-	0.98
RO08	10:06	1008	0.07	20.7	20.7	0.1	0.1	0.0	0.0	1	0	-0.1	-0.1	0.0	-	3.70	-	10.00
DS128	10:54	1006	-0.03	21.5	20.9	1.0	0.1	0.0	0.0	0	0	-0.4	-0.3	0.0	-	DRY	-	1.61
DS121	11:05	1008	-0.03	20.8	21.0	1.4	1.4	0.0	0.0	0	0	-0.2	-0.2	0.0	-	DRY	-	1.01
DS120	11:15	1007	0.03	20.9	20.9	1.0	0.9	0.0	0.0	1	0	-0.2	-0.2	0.0	-	DRY	-	0.90
RO07	11:25	1007	-0.02	17.8	21.6	1.4	0.2	0.0	0.0	1	0	-0.3	-0.2	0.0	-	3.90	-	10.00
DS106	11:57	1006	0.05	21.1	21.1	0.6	0.6	0.0	0.0	1	0	-0.3	-0.3	0.0	-	DRY	-	0.95
DS108	12:08	1003	0.05	20.9	20.9	0.7	0.7	0.0	0.0	1	0	0.0	0.0	0.0	-	DRY	-	1.00
RO03	12:20	1004	0.03	20.9	21.1	0.7	0.3	0.0	0.0	1	0	0.1	0.1	0.0	-	4.15	-	10.00
DS105	12:54	1005	0.07	21.2	21.4	0.7	0.6	0.0	0.0	1	0	0.3	0.3	0.0	-	DRY	-	1.05
DS104	13:03	1004	0.07	21.4	21.5	0.8	0.7	0.0	0.0	1	0	0.0	0.0	0.0	-	DRY	-	0.90
DS107	13:23	1005	0.07	21.6	21.7	0.3	0.3	0.0	0.0	1	0	0.3	0.0	0.0	-	DRY	-	0.99
RO02	13:34	1005	0.07	21.2	21.1	0.4	0.3	0.0	0.0	1	0	0.1	0.0	0.0	-	4.65	-	10.04
DS111	14:20	1000	0.00	21.7	21.7	0.6	0.6	0.0	0.0	1	0	0.0	0.0	0.0	-	DRY	-	0.86
DS103	14:30	1003	0.07	21.6	21.6	0.5	0.5	0.0	0.0	1	0	0.3	0.2	0.0	-	DRY	-	1.10
DS102	14:45	1002	0.05	20.0	20.0	1.6	1.6	0.0	0.0	1	0	0.3	0.3	0.0	-	DRY	-	1.10
DS101	14:53	1002	0.03	20.6	20.6	1.1	1.1	0.0	0.0	1	0	0.4	0.4	0.0	-	DRY	-	1.00
RO01	15:10	1002	0.03	20.8	20.8	0.7	0.7	0.0	0.0	1	0	0.3	0.3	0.0	-	5.75	-	10.00
DS112	15:28	1003	0.09	21.3	21.3	0.6	0.6	0.0	0.0	1	0	0.3	0.3	0.0	-	DRY	-	0.95

Remarks : Water sampling - RO08. W.L. 3.70mbgs, purged recharging at 7.6mbgs (W1-7.5mbgs). RO07 W.L. 3.9mbgs, purged, recharging at 6.8mbgs (W1-6.4m), RO03 W.L. 4.15m, purged, recharging at 8.0mbgs (W1-8.0m), RO02 W.L. 4.65m, manually purged recharging at 6.0m, (W1-6.0m)

NR -Not recorded



GAS AND GROUNDWATER MONITORING RESULTS

Contract Name :

Oxfordshire

Contract No :

C10172

Date :

28/09/2021

Background Readings:

O ₂ % v/v :	21.3	CO ₂ % v/v :	0.1	CH ₄ % v/v :	0.0	Weather Conditions :	Overcast, windy, with heavy rain in afternoon, 13°C			Equipment Used:	Technician:
H ₂ S ppm :	0	CO ppm :	0	Pressure Trend :	Rising	Ground Conditions :	Dry, damp in the afternoon.			GA5000	JM

Location	Time	Atmospheric Pressure (mb)	Differential Pressure (mb)	O ₂ (% v/v)		CO ₂ (% v/v)		CH ₄ (% v/v)		H ₂ S (ppm)	CO (ppm)	Gas Flow Rate (l/hr)		VOC (ppm)	Depth to LNAPL (mbgl)	Water Depth (mbgl)	Depth to DNAPL (mbgl)	Total Depth (mbgl)
				Low	Steady	High	Steady	High	Steady			Peak	Steady					
DS113	15:38	1003	0.03	21.3	21.3	0.7	0.7	0.0	0.0	1	0	0.3	0.3	0.0	-	DRY	-	1.10
RO05*	15:46	NR	NR	NR	NR	NR	NR	NR	NR	NR	NR	NR	NR	NR	-	3.65	-	10.00
DS114	16:00	1002	0.03	21.3	21.4	0.8	0.8	0.0	0.0	1	0	0.2	0.2	0.0	-	DRY	-	1.10
DS115*	16:08	NR	NR	NR	NR	NR	NR	NR	NR	NR	NR	NR	NR	NR	-	DRY	-	1.00
DS117	16:15	1003	0.07	21.7	21.8	0.3	0.3	0.0	0.0	1	1	0.2	0.2	0.0	-	DRY	-	0.80
RO06	16:20	1002	0.07	21.4	21.4	0	0	0.0	0.0	1	1	0.4	0.4	0.0	-	5.80	-	10.00
DS118	16:35	1003	0.03	21.6	21.6	0.6	0.6	0.0	0.0	1	0	0.3	0.3	0.0	-	DRY	-	1.00
DS110	16:45	1003	-1.05	21.8	21.9	0.2	0.2	0.0	0.0	1	1	6.1	6.1	0.0	-	0.60	-	3.00
RO04	17:00	1002	-0.21	21.5	21.7	0.2	0.2	0.0	0.0	2	1	0.2	0.2	0.0	-	3.00	-	10.15

Remarks : *could not gas monitor due to RO05 gas tap blocked, analyser pump flow stop working, DS115 gas tap open.

NR -Not recorded



GAS AND GROUNDWATER MONITORING RESULTS

Contract Name :

Oxfordshire

Contract No :

C10172

Date :

04/10/2021

Background Readings:

O ₂ % v/v :	21.1	CO ₂ % v/v :	0.1	CH ₄ % v/v :	0.4	Weather Conditions :	Clear, sunny, windy, 10°C			Equipment Used:	Technician:
H ₂ S ppm :	0	CO ppm :	0	Pressure Trend :	Falling	Ground Conditions :	Damp			GA5000	JM

Location	Time	Atmospheric Pressure (mb)	Differential Pressure (mb)	O ₂ (% v/v)		CO ₂ (% v/v)		CH ₄ (% v/v)		H ₂ S (ppm)	CO (ppm)	Gas Flow Rate (l/hr)		VOC (ppm)	Depth to LNAPL	Water Depth	Depth to DNAPL	Total Depth
				Low	Steady	High	Steady	High	Steady	Peak	Peak	Peak	Steady	Peak	(mbgl)	(mbgl)	(mbgl)	(mbgl)
DS123	08:25	998	-0.10	18.8	18.8	4.5	4.5	0.3	0.3	0	0	0.3	0.3	0.2	-	Dry	-	1.75
DS122	08:32	999	-0.09	19.9	20.1	1.2	1.0	0.3	0.3	0	0	0.3	0.3	0.0	-	Dry	-	0.87
DS130	08:44	1000	-0.07	19.9	20.0	1.2	1.1	0.3	0.3	0	0	0.2	0.2	0.1	-	Dry	-	0.96
DS125	09:35	999	-0.10	20.5	20.5	1.1	1.1	0.3	0.3	0	0	0.5	0.5	0.1	-	Dry	-	0.98
RO08	09:10	999	-0.03	20.1	20.2	0.3	0.3	0.3	0.3	0	0	0.4	0.4	0.1	-	3.95	-	10.00
DS128	08:55	999	-0.10	20.3	20.3	1.0	1.0	0.3	0.3	0	0	0.3	0.3	0.0	-	Dry	-	1.61
DS121	09:52	999	-0.12	20.3	20.4	1.5	1.5	0.3	0.3	0	0	0.4	0.4	0.1	-	Dry	-	1.01
DS120	10:00	999	-0.02	20.4	20.4	1.0	1.0	0.3	0.3	0	0	0.4	0.4	0.0	-	Dry	-	0.90
RO07	09:42	999	-0.05	17.8	17.8	1.4	1.4	0.3	0.3	0	0	0.3	0.3	0.1	-	3.90	-	10.00
DS106	10:18	999	0.05	20.9	20.9	0.6	0.6	0.3	0.3	1	0	0.4	0.4	0.1	-	Dry	-	0.95
DS108	10:10	998	0.02	19.7	19.7	0.9	0.9	0.3	0.3	0	0	0.4	0.4	0.0	-	Dry	-	1.00
RO03	10:27	998	0.02	21.0	21.1	0.7	0.6	0.3	0.3	0	0	0.3	0.3	0.1	-	4.15	-	10.00
DS105	10:33	998	0.00	20.9	21.0	0.4	0.4	0.3	0.3	1	0	0.3	0.3	0.0	-	Dry	-	1.05
DS104	10:42	999	0.09	20.6	20.7	0.8	0.7	0.3	0.3	0	0	0.3	0.3	0.1	-	Dry	-	0.90
DS107	10:48	999	0.02	20.4	20.5	0.4	0.4	0.3	0.3	0	0	0.4	0.4	0.1	-	Dry	-	0.99
RO02	11:40	999	0.05	20.8	21.2	0.2	0.1	0.3	0.3	1	0	0.2	0.2	0.0	-	4.00	-	10.04
DS111	11:55	996	0.03	20.4	20.4	0.7	0.7	0.3	0.3	1	0	0.0	0.0	0.0	-	Dry	-	0.86
DS103	12:02	999	0.07	20.9	21.0	0.4	0.4	0.3	0.3	1	0	-0.1	-0.1	0.1	-	Dry	-	1.10
DS102	12:10	999	0.05	18.2	18.2	1.3	1.3	0.3	0.3	1	0	0.3	0.3	0.1	-	Dry	-	1.10
DS101	12:16	999	0.12	19.5	19.5	1.0	1.0	0.3	0.3	1	0	0.4	0.4	0.0	-	Dry	-	1.00
RO01	12:24	998	0.07	20.5	20.5	0.0	0.0	0.3	0.3	2	1	0.4	0.4	0.1	-	5.90	-	10.00
DS112	12:46	999	0.07	21.2	21.3	0.4	0.4	0.3	0.3	1	0	0.3	0.3	0.0	-	Dry	-	0.95

Remarks : RO01 W1 7.6 mbgs

NR -Not recorded



GAS AND GROUNDWATER MONITORING RESULTS

Contract Name :

Oxfordshire

Contract No :

C10172

Date :

04/10/2021

Background Readings:

O ₂ % v/v :	21.1	CO ₂ % v/v :	0.1	CH ₄ % v/v :	0.4	Weather Conditions :	Clear, sunny, windy, 10oc			Equipment Used:	Technician:
H ₂ S ppm :	0	CO ppm :	0	Pressure Trend :	Falling	Ground Conditions :	Damp			GA5000	JM

Location	Time	Atmospheric Pressure (mb)	Differential Pressure (mb)	O ₂ (% v/v)		CO ₂ (% v/v)		CH ₄ (% v/v)		H ₂ S (ppm)	CO (ppm)	Gas Flow Rate (l/hr)		VOC (ppm)	Depth to LNAPL (mbgl)	Water Depth (mbgl)	Depth to DNAPL (mbgl)	Total Depth (mbgl)
				Low	Steady	High	Steady	High	Steady			Peak	Steady					
DS113	13:15	999	0.07	20.8	20.9	0.6	0.6	0.4	0.3	1	0	0.2	0.2	0.0	-	Dry	-	1.10
RO05	12:53	999	0.09	21.7	21.8	0.0	0.0	0.3	0.3	2	0.0	0.0	0.0	0.1	-	3.10	-	10.00
DS114	13:23	999	0.09	20.7	20.8	0.7	0.7	0.4	0.4	2	0	0.3	0.3	0.0	-	Dry	-	1.10
DS115	13:28	999	0.12	19.9	19.9	1.0	1.0	0.3	0.3	2	0	0.2	0.2	0.1	-	Dry	-	1.00
DS117	13:45	999	0.07	21.4	21.5	0.3	0.3	0.3	0.3	2	0	0.3	0.3	0.2	-	Dry	-	0.80
RO06	13:52	999	0.10	20.9	20.9	0.0	0.0	0.3	0.3	2	1	0.3	0.3	0.1	-	5.70	-	10.00
DS118	14:14	999	0.03	21.2	21.2	0.5	0.5	0.3	0.3	2	0	0.5	0.5	0.1	-	Dry	-	1.00
DS110	13:35	1000	0.05	21.5	21.8	0.2	0.1	0.4	0.4	2	0	0.2	0.2	0.2	-	0.35	-	3.00
RO04	10:57	1000	-0.02	20.8	21.2	0.3	0.2	0.3	0.3	1	0	0.4	0.4	0.0	-	3.00	-	10.15

Remarks : RO04 W1 sample 5.0mbgs, RO06 W1 3.0mbgs, RO06 W1 8.0mbgs

NR -Not recorded



GAS AND GROUNDWATER MONITORING RESULTS

Contract Name :

Oxfordshire

Contract No :

CI0172

Date :

11/10/2021

Background Readings:

O ₂ % v/v :	21.1	CO ₂ % v/v :	0.3	CH ₄ % v/v :	0.0	Weather Conditions :	Dry			Equipment Used:	Technician:
H ₂ S ppm :	0	CO ppm :	0	Pressure Trend :	Falling	Ground Conditions :	Damp			GA5000	HBW

Location	Time	Atmospheric Pressure (mb)	Differential Pressure (mb)	O ₂ (% v/v)		CO ₂ (% v/v)		CH ₄ (% v/v)		H ₂ S (ppm)	CO (ppm)	Gas Flow Rate (l/hr)		VOC (ppm)	Depth to LNAPL	Water Depth	Depth to DNAPL	Total Depth
				Low	Steady	High	Steady	High	Steady	Peak	Peak	Peak	Steady	Peak	(mbgl)	(mbgl)	(mbgl)	(mbgl)
DS123	16:00	1020	-0.02	20.0	20.0	1.4	1.4	0.0	0.0	1	0	-0.1	-0.1	0.8	-	Dry	-	1.75
DS122	15:55	1020	-0.03	20.0	20.0	1.4	1.4	0.0	0.0	1	0	0.1	0.1	0.7	-	Dry	-	0.87
DS130	15:40	1020	-0.02	20.8	20.8	0.8	0.8	0.0	0.0	1	1	-0.2	-0.2	0.6	-	Dry	-	0.96
DS125	15:15	1020	0.03	21.1	21.1	0.8	0.8	0.0	0.0	1	1	-0.2	-0.2	0.3	-	Dry	-	0.98
RO08	15:30	1020	-0.02	20.3	20.3	0.7	0.7	0.0	0.0	1	1	-0.2	-0.2	0.5	-	3.69	-	10.00
DS128	15:20	1020	0.03	20.8	20.8	1.3	1.3	0.0	0.0	1	1	-0.2	-0.2	0.7	-	1.43	-	1.61
DS121	16:04	1020	0.02	20.1	20.1	1.4	1.4	0.0	0.0	1	1	-0.2	-0.2	0.8	-	Dry	-	1.01
DS120	16:10	1020	0.03	20.2	20.2	1.3	1.3	0.0	0.0	1	1	-0.2	-0.2	0.8	-	Dry	-	0.90
RO07	15:46	1020	0.03	12.9	12.9	2.0	2.0	0.0	0.0	2	0	-0.2	-0.2	0.6	-	3.68	-	10.00
DS106	14:59	1020	0.02	20.8	20.8	0.9	0.9	0.0	0.0	1	0	-0.1	-0.1	0.3	-	Dry	-	0.95
DS108	15:05	1020	-0.02	20.7	20.7	0.9	0.9	0.0	0.0	1	0	-0.2	-0.2	0.2	-	Dry	-	1.00
RO03	14:59	1020	0.02	20.8	20.8	0.9	0.9	0.0	0.0	1	0	-0.2	-0.2	0.2	-	4.10	-	10.00
DS105	14:52	1020	-0.02	20.5	20.5	0.8	0.8	0.0	0.0	1	2	-0.1	-0.1	0.5	-	Dry	-	1.05
DS104	14:40	1020	-0.02	21.1	21.1	0.3	0.3	0.0	0.0	1	0	-0.2	-0.2	0.2	-	Dry	-	0.90
DS107	14:25	1020	-0.02	21.1	21.1	0.3	0.3	0.0	0.0	1	0	-0.2	-0.2	0.2	-	Dry	-	0.99
RO02	14:06	1020	-0.02	21.2	21.2	0.3	0.3	0.0	0.0	1	1	-0.2	-0.2	0.1	-	3.96	-	10.04
DS111	14:10	1020	-0.02	20.2	20.2	0.3	0.3	0.0	0.0	0	0	-0.2	-0.2	0.1	-	Dry	-	0.86
DS103	13:17	1020	0.00	20.2	20.2	0.7	0.7	0.0	0.0	0	0	-0.1	-0.1	0.2	-	Dry	-	1.10
DS102	13:06	1020	-0.02	20.3	20.3	0.7	0.7	0.0	0.0	0	1	-0.1	-0.1	0.2	-	Dry	-	1.10
DS101	12:59	1020	-0.02	18.9	18.9	1.5	1.5	0.0	0.0	0	0	-0.1	-0.1	0.1	-	Dry	-	1.00
RO01	12:37	1020	-0.02	19.2	19.2	0.2	0.2	0.0	0.0	0	1	0.0	0.0	0.8	-	5.45	-	10.00
DS112	12:28	1020	-0.02	18.8	18.8	1.4	1.4	0.0	0.0	0	0	-0.1	-0.1	0.3	-	Dry	-	0.95

Remarks :

NR -Not recorded



GAS AND GROUNDWATER MONITORING RESULTS

Contract Name :

Oxfordshire

Contract No :

C10172

Date :

11/10/2021

Background Readings:

O ₂ % v/v :	21.1	CO ₂ % v/v :	0.3	CH ₄ % v/v :	0.0	Weather Conditions :	Dry			Equipment Used:	Technician:
H ₂ S ppm :	0	CO ppm :	0	Pressure Trend :	Falling	Ground Conditions :	Damp			GA5000	HBW

Location	Time	Atmospheric Pressure (mb)	Differential Pressure (mb)	O ₂ (% v/v)		CO ₂ (% v/v)		CH ₄ (% v/v)		H ₂ S (ppm)	CO (ppm)	Gas Flow Rate (l/hr)		VOC (ppm)	Depth to LNAPL (mbgl)	Water Depth (mbgl)	Depth to DNAPL (mbgl)	Total Depth (mbgl)
				Low	Steady	High	Steady	High	Steady			Peak	Steady					
DS113	12:16	1020	-0.02	20.5	20.8	0.2	0.2	0.0	0.0	0	0	0.1	0.1	0.0	-	Dry	-	1.75
RO05	11:07	1020	-0.10	20.9	20.9	0.2	0.2	0.0	0.0	0	0	0.2	0.2	0.0	-	3.01	-	0.87
DS114	10:59	1020	-0.09	19.8	19.8	1.2	1.2	0.0	0.0	0	0	0.2	0.2	0.0	-	Dry	-	0.96
DS115	10:49	1020	-0.09	19.6	19.6	1.7	1.7	0.0	0.0	0	0	0.2	0.2	0.0	-	Dry	-	1.00
DS117	16:27	1020	-0.02	20.7	20.7	0.9	0.9	0.0	0.0	1	0	-0.2	-0.2	0.8	-	Dry	-	0.80
RO06	16:33	1020	-0.02	19.9	19.9	0.2	0.2	0.0	0.0	1	1	-0.1	-0.1	0.1	-	5.50	-	10.00
DS118	16:44	1020	-0.02	21.0	21.0	0.8	0.8	0.0	0.0	1	1	-0.1	-0.1	0.1	-	Dry	-	1.00
DS110	17:00	1020	-0.02	20.9	20.9	0.8	0.8	0.0	0.0	1	1	-0.1	-0.1	0.9	-	0.39	-	3.00
RO04	13:37	1020	-0.02	20.4	20.4	0.5	0.5	0.0	0.0	1	1	-0.2	-0.2	0.1	-	2.75	-	10.15

Remarks :

NR -Not recorded



GAS AND GROUNDWATER MONITORING RESULTS

Contract Name :

Oxfordshire

Contract No :

CI0172

Date :

18/10/2021

Background Readings:

O ₂ % v/v :	21.0	CO ₂ % v/v :	0.2	CH ₄ % v/v :	0.0	Weather Conditions :	Cloudy, slightly windy, 13°C			Equipment Used:	Technician:
H ₂ S ppm :	0	CO ppm :	0	Pressure Trend :	Falling	Ground Conditions :	Damp			GA5000	JM

Location	Time	Atmospheric Pressure (mb)	Differential Pressure (mb)	O ₂ (% v/v)		CO ₂ (% v/v)		CH ₄ (% v/v)		H ₂ S (ppm)	CO (ppm)	Gas Flow Rate (l/hr)		VOC (ppm)	Depth to LNAPL	Water Depth	Depth to DNAPL	Total Depth
				Low	Steady	High	Steady	High	Steady	Peak	Peak	Peak	Steady	Peak	(mbgl)	(mbgl)	(mbgl)	(mbgl)
DS123	09:30	1006	-0.12	18.4	18.4	5.1	5.1	0.0	0.0	0	0	0.3	0.3	0.2	-	Dry	-	1.75
DS122	09:50	1006	-0.07	21.0	21.0	0.2	0.2	0.0	0.0	0	0	0.1	0.1	0.0	-	Dry	-	0.87
DS130	10:00	1006	-0.06	20.0	20.0	1.1	1.1	0.0	0.0	0	0	0.2	0.2	0.4	-	Dry	-	0.96
DS125	10:15	1006	-0.02	19.8	19.8	1.0	1.0	0.0	0.0	0	0	0.2	0.2	0.1	-	Dry	-	0.98
RO08	10:20	1006	0.02	20.8	20.8	0.4	0.4	0.0	0.0	1	0	0.3	0.3	0.4	-	3.57	-	10.00
DS128	10:28	1006	0.02	20.1	20.1	0.8	0.8	0.0	0.0	0	0	0.2	0.2	0.3	-	Dry	-	1.61
DS121	10:55	1006	0.03	20.2	20.2	1.2	1.2	0.0	0.0	0	0	0.1	0.1	0.2	-	Dry	-	1.01
DS120	11:02	1006	-0.02	20.3	20.3	1.0	1.0	0.0	0.0	0	0	0.1	0.1	0.1	-	Dry	-	0.90
RO07	10:38	1006	0.02	17.4	17.4	1.4	1.4	0.0	0.0	0	0	0.3	0.3	0.3	-	3.50	-	10.00
DS106	11:23	1006	0.03	21.0	21.0	0.2	0.2	0.0	0.0	1	0	0.1	0.1	0.4	-	Dry	-	0.95
DS108	11:15	1006	0.02	19.6	19.6	0.8	0.8	0.0	0.0	1	0	0.1	0.1	0.1	-	Dry	-	1.00
RO03	11:34	1006	0.05	20.9	20.9	0.5	0.5	0.0	0.0	1	0	0.4	0.3	0.2	-	4.15	-	10.00
DS105	11:42	1006	0.07	21.1	21.1	0.2	0.2	0.0	0.0	1	2	0.1	0.1	0.1	-	Dry	-	1.05
DS104	11:50	1006	0.03	21.4	21.4	0.3	0.3	0.0	0.0	1	0	0.1	0.1	0.3	-	Dry	-	0.90
DS107	11:57	1006	0.03	21.1	21.1	0.2	0.2	0.0	0.0	1	0	0.1	0.1	0.1	-	Dry	-	0.99
RO02	12:06	1006	0.01	20.8	20.8	0.1	0.1	0.0	0.0	1	0	0.3	0.3	0.1	-	4.75	-	10.04
DS111	12:15	1006	0.03	20.5	20.5	0.4	0.4	0.0	0.0	0	0	0.1	0.1	0.4	-	Dry	-	0.86
DS103	12:25	1006	0.04	20.7	20.7	0.3	0.3	0.0	0.0	1	0	0.1	0.1	0.3	-	Dry	-	1.10
DS102	12:35	1006	0.08	20.2	20.2	0.6	0.6	0.0	0.0	0	0	0.1	0.1	0.1	-	Dry	-	1.10
DS101	12:40	1006	0.09	19.9	19.9	1.0	1.0	0.0	0.0	1	0	0.1	0.1	0.0	-	Dry	-	1.00
RO01	12:45	1006	0.07	21.1	21.1	0.0	0.0	0.0	0.0	2	1	0.3	0.3	0.7	-	5.45	-	10.00
DS112	12:55	1006	0.04	20.9	20.9	0.3	0.3	0.0	0.0	1	0	0.1	0.1	0.2	-	Dry	-	0.95

Remarks :

NR -Not recorded



GAS AND GROUNDWATER MONITORING RESULTS

Contract Name :

Oxfordshire

Contract No :

C10172

Date :

18/10/2021

Background Readings:

O ₂ % v/v :	21.0	CO ₂ % v/v :	0.2	CH ₄ % v/v :	0.0	Weather Conditions :	Cloudy, slightly windy, 13°C			Equipment Used:	Technician:
H ₂ S ppm :	0	CO ppm :	0	Pressure Trend :	Falling	Ground Conditions :	Damp			GA5000	JM

Location	Time	Atmospheric Pressure (mb)	Differential Pressure (mb)	O ₂ (% v/v)		CO ₂ (% v/v)		CH ₄ (% v/v)		H ₂ S (ppm)	CO (ppm)	Gas Flow Rate (l/hr)		VOC (ppm)	Depth to LNAPL	Water Depth	Depth to DNAPL	Total Depth
				Low	Steady	High	Steady	High	Steady	Peak	Peak	Peak	Steady	Peak	(mbgl)	(mbgl)	(mbgl)	(mbgl)
DS113	13:10	1006	0.06	20.7	20.7	0.4	0.4	0.0	0.0	1	0	0.1	0.1	0.2	-	Dry	-	1.75
RO05	13:00	1006	0.08	21.1	21.1	0.1	0.1	0.0	0.0	0	0	0.2	0.2	0.1	-	3.05	-	0.87
DS114	13:20	1006	0.08	19.8	19.8	0.9	0.9	0.0	0.0	0	0	0.3	0.3	0.0	-	Dry	-	0.96
DS115	13:30	1006	0.10	19.9	19.9	1.1	1.1	0.0	0.0	0	0	0.2	0.2	0.0	-	Dry	-	1.00
DS117	13:40	1006	0.06	20.1	20.1	0.6	0.6	0.0	0.0	1	0	0.3	0.3	0.4	-	Dry	-	0.80
RO06	13:48	1006	0.10	20.9	21.0	0.2	0.2	0.0	0.0	1	1	0.3	0.3	0.1	-	5.35	-	10.00
DS118	13:55	1006	0.03	20.7	20.7	0.8	0.8	0.0	0.0	1	1	0.2	0.2	0.1	-	Dry	-	1.00
DS110	14:05	1006	0.04	21.4	21.4	0.3	0.3	0.0	0.0	1	1	0.2	0.2	0.5	-	0.40	-	3.00
RO04	14:10	1006	-0.02	20.8	20.8	0.4	0.4	0.0	0.0	1	1	0.2	0.2	0.1	-	2.62	-	10.15

Remarks :

NR -Not recorded